



Status of the MICE RF System

K Ronald, University of Strathclyde

For the MICE RF team




Content

- **Distribution network**
 - Detailed mechanical design work complete
 - Ensures matching of electrical lengths
 - Required parts identified and isolated from NSF procurement
 - Ready for advanced RF tests
 - Hangers designed and fabricated
 - Delivered to Daresbury- ready for test assembly
- **Status of RF drive system**
 - Progress in the testing of the amplifier chain
 - Plans for delivery and installation of amplifiers
 - Development of RF Controls & Monitoring systems
 - Development of LLRF
- **Status of cavity systems**
 - Test status and production of final modules
- **Muon-RF phase determination**
 - Subsample technique demonstrates required accuracy
- **Plans for a full system test at RAL**

MICE High Power RF system: Requirements

- MICE HPRF system requirements have changed
 - Two cavities, driven by two RF power amplifiers- 2MW output each
 - Estimated gradient 10.3 MV/m- partial restoration of axial momentum
 - Allowing for realistic LLRF overhead and losses
 - Bracketed by two thin LiH absorbers, sandwiching main absorber
 - Determine RF phase on transit of each muon
 - Required operational date on the beamline is Summer 2017
 - Potential to pre-commission hardware: Starting Aug 2016
 - Exploit proposal for the RF cavities modules delivered UK Spring 2016







RF Distribution Network

- **Must Support 2MW in 6" line and 1MW in 4" line with full reflect**
 - 4" lines rated to 1.12MW at 1 atmosphere in dry air
 - Therefore will be pressurised by SF₆
 - 1.5 bar gives safety factor of 2 in power handling (c.f. 1MW and full reflect)
 - Will be treated as pressure vessels
 - Some of the 6" and 4" line from the NSF MRI procurement will be modified
 - All components/devices will be drawn from the NSF procured stock
- **Must deliver power to two cavities installed in line AND one offline test positions**
 - Estimated <10 % loss in transmission line
 - Power delivered to each cavity 1.62 MW,
 - Anticipated gradient in each cavity 10.3 MV/m

RF distribution network



- RF network design has moved to detailed engineering
- Off-centre mounting of hybrid takes up phase shift- ensures equal length lines
- Orientation of load aligns with the 6" distribution line, shares mountings
- Minimised length of 4" line- minimises losses





RF network



- Hanger design now complete and fabricated
 - Includes both online and offline hangers
- Support will be from present 'shield wall' and yoke

- Components now at Daresbury
- Ready for test assembly
- RF components identified and ready for measurement



RF Drive System



- **First Amplifier Chain**
 - Has delivered required 2MW at Daresbury test stand
 - Installed and commissioned at RAL autumn 2013- delivered 500kW
 - Output (triode) stage remains installed at RAL
 - Modulators and preamplifiers returned to Daresbury
 - **Mechanical changes complete to output stage modulator**
 - **Will permit use of upgraded crowbar**
 - Preamplifier recommissioned at Daresbury
 - **Includes modification to the input circuit- improves reliability**
 - **Delivered 220kW- ready to test triode no. 2**
- **Second amplifier chain**
 - Output stage mechanically complete- awaits electrical effort
 - **Tests expected by end 2015**
 - **Using upgraded modulator for first chain**
 - Second tetrode amplifier mechanically complete-
 - **Tests planned March 2016**

RF Drive System



- **Modulators: System 1**
 - Triode modulator presently receiving upgraded crowbar
 - Ready for tests Dec '15
 - Tetrode modulator crowbar upgrade by April '16
 - Modulators and preamplifiers returned to RAL July '16
 - After test of control rack 2- next slide
 - Will be used to drive amplifier system to test cavities in hall
- **Modulators: System 2**
 - Pre-amp modulators ready Aug '16
 - Commission with pre-amplifier No. 2
 - Output stage modulators ready Dec '16
 - Commission RF system No. 2- Jan '17
 - Feb '17 system no.2 ships to RAL for installation
- **Resources**
 - Development of these modulators requires significant Electrical Engineering Effort
 - Support from ISIS EE will help- tetrode grid modulators to MICE duty requirements

RF Drive System



- Controls system
 - Development of controls racks is underway by Daresbury Electrical Engineering
 - Based on requirements defined by RF team
 - Will review controls definitions in two weeks time
 - 1st Demonstration of remote control-
 - Control rack No. 1 tested Daresbury May '16
 - Using Modulator System 1 and Amplifier chain No. 2
 - 2nd controls rack commissioned
 - Test at Daresbury July '16-
 - Prior to transport of 1st modulator system to RAL
 - Integration of RF control subsystem to MICE controls
 - Primary RF controls interfaces will be by EPICS
 - Facilitates integration to MICE controls
 - Interface points of LLRF subsystem to RF controls to be defined in detail
 - See later slides
 - New resources at Imperial being brought to support this integration

LLRF System



- Effort has been invested to address resource issue reported at last MPB
 - FPGA LLRF programming expertise departed from DL spring '15
 - Sought (and received) support from ISIS RF team-
 - ISIS have prioritised MICE LLRF development
 - Possible if MICE system is similar to ISIS requirements
 - Bob Anderson @ ~ 100% effort
 - MICE are very appreciative of ISIS support
 - 201 MHz LLRF system operating in RF lab at RAL
 - Based on Daresbury Digital LLRF system planned for MICE
 - Plans in place for LLRF development
 - First system (control one cavity) ready by April 2016
 - Second system (controls two cavities) ready by March 2017
 - Two modes:
 - Open Loop 'tune up' mode- with external source under manual control
 - Closed loop single frequency operation once cavity on tune
 - Daresbury have appointed new RF FPGA specialist

LLRF System




- Housekeeping system for 'slow' control and monitoring of the RF system
 - New Daresbury appointment has expertise in NI systems
 - Similar to NI system in use at MTA- in particular tuner control will carry over
 - Hardware specified and priced- awaiting purchase
 - Will monitor:
 - fwd and refl power, cavity pick up signal
 - spark events,
 - vacuum pressure
 - Coolant flow and temperature
 - Tuner pressure
 - Control cavity tuners
 - Fixed hold and closed loop modes
 - Selected during open loop set up of cavity
 - Decisions on shut down in event of sparks
 - Monitor relative phase of cavities
 - Provide 'trigger' signal to DAQ that system is nominal (i.e. full and correct phase delay)

LLRF System



- Plan to operate at 201.249MHz closed loop
- 9/11 of LLRF clock at 245.971 MHz
- Prototype operating in ISIS injector group RF lab- adjusting phase to compensate for trombones



LLRF System





- Test panel data operating at 201.249 MHz closed loop
- Deliberately reduced 'speed' in the feedback system
 - Shows clearly the 'tune' at the start of the pulse



RF Module progress

- Testing in a comparable magnetic field at the MTA at Fermilab
 - Verified the surface treatment for the RF power couplers
 - Reached 13.7 MV/m with zero sparking
- Order for vacuum vessels placed
 - Completion Jan. 8, 2016
- Component parts:
 - Cavity bodies complete
 - Tuner arms complete
 - Actuators complete 30th November
 - RF power couplers complete 30th October
- Assembly of first unit to begin in early Jan
 - Cavity/tuner arm preparations beginning now
 - Clean room prep beginning now.

Update: Muon – RF Timing




- **Subsampling of RF signal desired**
 - Suppress data volumes
 - Esp. at DAQ system
 - Exploits narrow cavity linewidth
 - Restore signal with Fourier Domain reconstruction
 - Shows systematic phase drift
- **Phase drift associated with inadequate FD resolutions**
 - Improved by artificial extension of sample duration
 - Phase drift inversely proportional to FT window duration
 - Implies require data length ~ 4 x greater than pulse duration

Update: Muon –RF Timing



Sample Rate (MSa/s)	WALK (ps) vs FT window		
	Sig Duration	x2	x4
4	12000	600	280
5	900	450	225
8	500	250	125
10	375	180	90
20	100	47.5	24.5
25	45	20	10
40	37.5	18.5	9
50	62.5	31.5	16.5
100	100	60	30
200	140	73	35.5

- **Subsampling of RF signal desired**
 - Suppress data volumes
 - Esp. at DAQ system
 - Exploits narrow cavity linewidth
 - Restore signal with Fourier Domain reconstruction
 - Shows systematic phase drift
- **Phase drift associated with inadequate FD resolutions**
 - Improved by artificial extension of sample duration
 - Phase drift inversely proportional to FT window duration
 - Implies require data length ~ 4 x greater than pulse duration



Installation and Commissioning Programme: Cavity No 1



- **May 2016:** Module delivered assembled, LLRF tested from LBNL
 - Re-test tuning
 - Exercise Tuners
 - Acceptance Criteria
 - Prepare Cavity for operation **June-Sept '16**
 - Prepare for evacuation: pump, gauge installation:
 - Prepare cavity diagnostic systems, control systems, cooling,
 - Install in upstream space against shield wall (parallel to upstream solenoid)
 - May require X-ray shield (est ~80 microSv/hr at 3m)
 - Evacuation,
 - Install & tune overhead RF lines,
 - Retest of cavity tune after evacuation,
- Amplifier No 1 installed **Oct '16**
- Offline High Power RF tests **Oct-Dec '16**

Installation and Commissioning Programme: Cavity No 2



- Pre test prep in parallel with Cavity 1
 - **Make transition to test of cavity No 2 rapid**
- Will continue to use amplifier No 1: After end of tests of cavity No 1
- Installation and high power tests Expected **Jan-April 2017**

Installation and Commissioning Programme: Cooling Channel

- Cavity 1 install online **Jan '17**, Cavity 2 Install online **May '17**
- RF Amplifier No 2 installed **Nov '16 through May '17**
- Pump down and High Power Tests – No B field **June '17-Mid July '17**
- High Power Test with B-fields **Sept '17**

Resources



- Resources required recently revised
 - In light of a review held in Sept. Chair: M Palmer
 - Indicates the need for enhanced RF project resources
 - Considered both the RF and EE expertise
 - Discussed by Colin Whyte, Alan Grant earlier
 - STFC effort indicated requiring 2x increase immediately
 - Presently Tim Stanley full time support by KR, SA at fractions
 - Addition of effort of Bob Anderson and Increased effort of Saad Alsari
 - Involve Ajit Kurup on controls
 - New appointees Florian and Dumbell @ DL will contribute
 - Looking forward to commissioning cavities /amplifiers reveals conflicts
 - Requirement RF experts across two sites and with requirements to test cavities out-of-hours requires particular uplift in RF effort through '16 and '17
 - US RF expertise requested in this commissioning activity
 - Reflected in resources discussed by Peter Garbincius
 - Approx. 1.5 US Man Years allocated for cavity tests- Possibility of increasing by about 0.6 FTE

Summary



- **Detail design and fabrication of distribution network**
 - Components now at Daresbury for hangers
 - Ready for trial assembly
- **Power Amplifier tests resumed**
 - Input structure of first tetrode improved
 - 2nd Triode nearing completion
- **LLRF resource issues: resolution in sight**
 - Prototype system operational
 - Detailed plan for system to be built up
- **RF Modules**
 - Derisking largely complete
 - Component fabrication underway- assembly commences Jan '16
- **Sub Sampling of the RF for Muon phase determination**
 - Required accuracy is reliably reproduced on synthesised signals
 - Using enhanced scheme for Fourier Domain reconstruction
- **Control/Automation requirements drafted & reviewed**
 - Allows hardware to be built up
 - Additional programming expertise being brought on board
- **Proposal for full system tests in mid-late 2016**
 - Will debug system ahead of operation in summer 2017