

MICE Hall work plan					
Week beginning 16th November 2015					
			Task	Priority	Contact
Monday	16-Nov-15	AM	Remove lower upstream PRY end plate	1	J. Govans
			Disconnect diffuser air supply	1	J. Govans
			Nitrogen purge line from FC to mezzanine (all week)	2	J. Govans
			Nitrogen vent line from FC to mezzanine (all week)	2	J. Govans
			Helium vent line for upstream tracker (all week)	2	J. Govans
			Cable installation to Rack Room 1 (all week, not Wed)	2	J. Govans
			Plumb in water cooling for vac roughing pump (all week)	2	J. Govans
			Lower ground floor LED lighting replacement (all week)	2	J. Govans
		Hydrogen absorber testing	1	S. Watson	
PM	Air conditioning unit #4 needs checking	2	J. Govans		
Tuesday	17-Nov-15	AM	Remove diffuser	1	J. Tacon
			Check readiness of solenoid/tracker for diffuser refit	1	G. Barber
		PM	Install tracker blanking plate	1	G. Barber
Wednesday	19-Nov-15	AM	Removal of DS PSU	1	J. Govans
			Network failover testing in MLCR (MLCR at risk)	1	P. Francini
		PM	Resurvey of SS flange and PRY	1	T. Millington
Thursday	20-Nov-15	AM	Reinstall and test diffuser	1	J. Tacon
			Leak check diffuser top hat	1	G. Barber
		PM			
Friday	21-Nov-15	AM	Reinstall PRY, reinstall PPS mesh shielding	1	J. Govans
		PM	Reinstall TOF1	1	J. Govans

Contacts:

- Hall Manager** John Govans (short code 1804)
- Duty Coordinator** Victoria Blackmore (phone: 07922 088204)
- GLIMOS** Andy Nichols (extension 5251)
- Project Manager** Colin Whyte (phone: 07909 004555)
- Spokesman** Ken Long (phone: 07824 560302)