

MICE absorbers work package

MPB – 05/04/16

- Vicky Bayliss
- Josef Boehm
- Mike Courthold
- Craig MacWaters
- Mark Tucker
- Phil Warburton
- Steve Watson




Contents

- Hydrogen absorber-FC#2
 - System cooldown in MICE hall
 - Remedial work on thermal system
 - Repair of leaks
- Absorber
 - xenon absorber
 - Lithium hydride absorber
- Schedule and resourcing




Cooldown in MICE hall




Remedial work on thermal system

- Thermal model shows significant heat loads through radiation on absorber and conduction through cooling pipes (including LN2 pre-cooling pipes)
- Glass fibre stand-off to prevent touch between top-hat and cooling pipes
- Improved insulation
 - Add insulation between feet of absorber and warm bore of FC
 - Cover dull surfaces with aluminium tape/aluminised mylar to reduce radiative heat load





Remedial work on thermal system

- Including heater on LH2 cooling pipework to drive flow around the circuit
 - Watlow 25W heater identical to existing heaters in the insulation vacuum







Diagnosis of leaks

- Pressure rise as cryostat warmed up indicated 10^{-3} mbar.l/s leak
- Two leaks invalidating the H2 safety case:
 - Feedthrough on turret - 1×10^{-3} mbar.l/s
 - Absorber circuit - initially 3.6×10^{-5} mbar.l/s, then after 2nd cooldown 1.2×10^{-3} mbar.l/s




Repair of leaks

- Leak checked the absorber circuit to confirm leak location
- Inspection of joint:
 - Scratch across sealing face on window
 - Aluminium swarf coming off edge into indium
 - Indium uneven thickness around groove
- Investigate surface defects:
 - Faintly show on dye penetrant test
 - X-ray showed not deep or detrimental
- Re-seal following agreed procedure
- Thermal cycle and leak test



Repair of leaks

- The leaking feedthrough is being replaced.
 - All 3 feedthroughs now being soldered back in place were leak-checked - show 10^{-7} mbar l/s
 - Prevent leaks developing again
 - preventing feedthroughs rotating in the top-plate
 - strain-relieving cables



Absorbers used

- Xenon absorber
 - Prior to FC#2 being removed from the beamline
 - Connected up a bottle to the hydrogen system
- Lithium Hydride absorber
 - FC#1 installed in MICE Hall
 - Used to hold the Lithium Hydride absorber

Schedule

- Absorber ready for testing in R9
 - Replaced leaky feedthrough - 24th June
 - Remedial work on defects in the groove - 15th April
 - Reattached the absorber windows - 15th April
 - Leak test and thermal cycle absorber - 18th April
 - Installed absorber in the FC#2 and ready for testing - 22nd April
- Installed absorber in the FC#2 and ready for testing - 27th May
- Test the cooldown with Helium in R9. (end - June) - 24th June
- Installed the AFC#2 back in the MICE hall - 8th July
- Safety sign-off - 26th Aug
 - Draft paperwork submission - 16th July (WGM)
 - System commissioned (leak/pressure test etc) - 12th Aug
 - Address snagging items & WG sign-off - 12th Aug (WGM)
 - Director sign-off - 26th Aug
- Hydrogen operation (estimated)
 - Cooldown time - 7 days
 - Liquefaction time - 3 days

WGM = working group meeting